

Updated	Lake Havasu 2nd Bridge Preliminary Schedule		2024			2025												2026												2027												
6/2/25	Task	Duration	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Phase 1: Preliminary Services	Project NTP	1 Day																																								
	Project Kickoff Meetings	1 Week																																								
	Topographical Survey	3 Weeks																																								
	Geotechnical Investigation	3 Weeks																																								
	10% Design	3 Weeks																																								
	Geotechnical Report	6 Weeks																																								
	City Coordination/Review	1 Week																																								
	20% Design	2 Weeks																																								
	Release of CMAR RFQ	1 Day																																								
	CMAR RFQ Selection	30 Days																																								
	CMAR Contracting	45 Days																																								
	Consult on Design Alternatives	3 Months																																								
	Await NTP on Alternate Alignment	45 Days																																								
	30% Design	2.5 Months																																								
Phase 2: Design Services	US Coast Guard Permitting	1 Year																																								
	60% Design / GMP	3 Months																																								
	City Review	2 Weeks																																								
	90% Design	8 Weeks																																								
	City Review	2 Weeks																																								
	Contractor Early Start	6 Months																																								
	100% Design	8 Weeks																																								
Phase 3: Construction Services	Construction	14 Months																																								
	Substantial Completion	1 Day																																								